BLACK & WARNER CONSTRUCTION CO., INC.

CONTRACTOR'S PROPOSED EXPECTED PROGRESS CHART- CONSTRUCTION BAR CHART

Project Number (): 95-14 **Town(s) of: New Milford**

Description: Replacement of Tamarack Road Bridge over Denmand Brook

Date Submitted: 03/17/22 **Update**: 02 04.11.22

Operation	Quantity	APRIL	MAY	JUNE	JULY
		Duration			
CALENDAR DAYS 120	120	30	60	90	
Close Road – Enforce Detour	April 1	X			
Clearing & Grubbing		XXX			
Progress		XX			
Water Diversion/Handling		XXXXX			
Progress		XX			
Earth Excavation		XXXXX			
Channel Excavation		XXXXX			
Expected Delivery of Culvert	4/21/	XX			
Arch fabricate/install		XXXXXXXXX			
Pervious		XXXXXXXXXXXXXX			
Subbase		XXXX			
Bituminous Pavement					XXXX
Fencing					XXXX
Traffic Items		XXXXXXXXXXXXX